



# La Crescenta Avenue Rehabilitation Project

City Council Meeting

August 27, 2024

Presented By:

Department of Public Works

# Option 1: Original Scope of Work

1. Begin Construction November 2024
2. Complete Underground work April 2025
  - a) Sewer/Storm Water
  - b) Traffic Signal Infrastructure
3. Complete Aboveground work July 2025
  - a) Intersection Realignments
  - b) Traffic Signal Poles/Pullboxes/Mid-Block Crossings
4. Complete Paving work August 2025
  - a) New Street Pavement/Reflective Pavement
5. Complete Trees/Signing/Striping October 2025
6. Complete Creative Crosswalks and Project Closeout November 2025



# Option 2: Original Scope of Work + Quick Build Demonstration

1. Begin Construction November 2024
2. Complete Underground work April 2025
  - a) Sewer/Storm Water
  - b) Traffic Signal Infrastructure
3. Complete Aboveground work July 2025
  - a) Intersection Realignments
  - b) Traffic Signal Poles/Pullboxes/Mid-Block Crossings
4. Complete Quick Build Demonstration work August 2025 – January 2026
5. Complete Paving work February 2026
  - a) New Street Pavement/Reflective Pavement
6. Complete Trees/Signing/Striping March 2026
7. Complete Creative Crosswalks and Project Closeout April 2026



# Quick-Build Option

- A quick build uses short-term, low-cost, and scalable improvements that allow for modifications and feedback before permanent project improvements through the use of:
  - Traffic marking paint
  - Flexible delineators
  - Signage
- Will provide an opportunity to test the new roadway realignment
- Still creates temporary improvements for people walking and biking
- Allows engagement of the local community and collects and evaluates feedback and data in real-time
- Expected to last between 6 months
- Estimated cost of \$800,000 for this project corridor





*#MyGlendale*



END